



|                          | NAME      | CELL PHONE | E-Mail Address   |
|--------------------------|-----------|------------|--|
| Project Assistant:       | Adis      |            | <a href="mailto:adisr@wrexcaivation.com">adisr@wrexcaivation.com</a>       |
| Superintendent (onsite): | Jose Soto |            |  |
| President:               | William   |            | <a href="mailto:WilliamR@wrexcaivation.com">WilliamR@wrexcaivation.com</a> |

#BT5970A15

Philadelphia Avenue Water Main Replacement (Maryland RT 410) - Takoma Park

| <b>Two Week Work Projection</b>    |               |   |   |                         |   |  |               |
|------------------------------------|---------------|---|---|-------------------------|---|--|---------------|
| CONTRACTOR/Subcontractor           | Sunday        | Monday  | Tuesday   | Wednesday               | Thursday  | Friday   | Saturday      |
| <b>WEEK 1</b>                      | 11/11/2018    | 11/12/2018  | 11/13/2018  | 11/14/2018              | 11/15/2018                                      | 11/16/2018                                       | 11/17/2018    |
| WR Sewage & Excavation             | No Activities | Restoration of Phase 1  | Tie In- Holly Ave Station 3575                          | Tie In @ 35+99 to 36+34 | Continue Restoration                            | Continue Restoration                             | No Activities |
| WR Sewage & Excavation & Sub (MRB) | No Activities | Restoration of Phase 1  | Tie In- Cedar Ave Station 3577                          | Tie In @ 35+99 to 36+34 | Test Pit on Phase 2-MRB water house connections | Continue Restoration-MRB water house connections | No Activities |
| CONTRACTOR/Subcontractor           | Sunday        | Monday  | Tuesday   | Wednesday               | Thursday  | Friday   | Saturday      |
| <b>WEEK 2</b>                      | 11/18/2018    | 11/19/2018  | 11/20/2018  | 11/21/2018              | 11/22/2018                                      | 11/23/2018                                       | 11/24/2018    |
| WR Sewage & Excavation             | No Activities | Prepare for Tie in @ Baltimore Ave                                  | Tie in at Baltimore Ave                                 | NO WORK                 | NO WORK-Thanksgiving                            | NO WORK  | No Activities |
| WR Sewage & Excavation             | No Activities | Prepare for Tie in @ Takoma Ave **TBD** MRB water house connections | Tie in at Takoma Ave**TBD** MRB water house connections | NO WORK                 | NO WORK-Thanksgiving                            | NO WORK  | No Activities |

**Notes:** Next Update: 11/26/2018