



Project: Takoma To Sligo Part 2

Install a total of four underground transmission feeders (69127,69128,69129,69130) from Takoma Park substation to Sligo substation and stubs on Colesville rd.

Client: EXELON/PEPCO

Look ahead schedule – Sligo to Takoma P2

Manhole Look ahead tentative delivery & installation schedule

Man Hole 108A Installation scheduled for April 26th

Items require traffic control coordination

Dewberry

Various as built locations Coordination with Mike Lawson & Renee Thomas of Dewberry

04/28/19

- Crew #1 Foreman- Inmar Cedillos Eastern Ave NW & North of Holly
 - Backfill & Temp Restoration
 - Continue excavation to 90+00 to 91+50
 - Install conduit
 - Pour concrete
- Crew # 2 Foreman- Jose I Esperanza (Chungo) Takoma Ave & Albany
 - Excavation under water line 112+25 to 112+55
 - Exercise caution under aged damaged main
- Crew #3 Foreman – Jorge Diaz Fenton Street & Wayne Ave
 - Backfill around MH 108A
 - Permanent Base Asphalt repair
- Crew #4 Foreman – Tim Meyers Fenton St. & New York (Montgomery College)
 - Backfill up to 125+65
 - permanent base asphalt restoration
- Crew #5 Foreman – Luis Guardado Eastern Ave NW/Piney Branch
 - Continue excavation from 94+50 to 94+25
 - Install conduit/concrete
- Crew #6 Foreman- Jose A Esperanza Fenton/Silver Spring Ave
 - Continue excavation to 148+75 under several utilities
 - Install conduit and concrete to 148+75

- Crew #7 Foreman Francisco Coello - Piney Branch/Eastern / Albany and Fenton Montgomery College
 - Standby to begin certification
- Crew #8 Foreman-Meade Esteban Eastern Ave NW (6900 Block)
 - Install conduit 72+25 to 72+50
 - Pour concrete
 - Backfill/Temp Asphalt
- Crew #9-Louden Fenton/Philadelphia
 - Continue excavation of box tunnel
 - 165' to 185'

05/05/19

- Crew #1 Foreman- Inmar Cedillos Eastern Ave NW (7000 Block)
 - Backfill and Temp Restoration
 - Excavation from 91+50 to 92+00
 - Install conduit/Concrete
- Crew #2 Foreman- Jose I Esperanza (Chungo) Takoma Ave & Albany
 - Crews using Extreme Caution while excavating around old/previously damaged water line
 - Pipe installation
 - Pour concrete
- Crew #3 Foreman – Jorge Diaz Fenton Street Downtown Silver Spring/Wayne Ave
 - Install conduit from 159+86 DB split towards MH 108A
 - Pour concrete around spare 27 Full 3' encasement where feeder is within 10' of 29/30
- Crew #4 Foreman – Tim Meyers Fenton St. & New York (Montgomery College)
 - Excavate from 125+65 to 126+50
 - Install conduit/ Pour concrete
- Crew #5 Foreman – Luis Guardado Eastern Ave NW/Piney Branch intersection
 - Backfill from 94+50 to 94+25
 - Install temp asphalt
- Crew #6 Foreman- Jose A Esperanza Fenton/Silver Spring Ave
 - Backfill up to 148+75
 - Permanent Asphalt base restoration
- Crew #7 Foreman Francisco Coello - Piney Branch/Eastern / Albany and Fenton Montgomery College
 - Begin Certifying MH 105A/B to 106A/B
- Crew #8 Foreman- Meade Esteban Eastern Ave NW (6800 Block)
 - 72+25 to 72+50

- Crew #9-Louden Fenton St./Philadelphia
 - Continue excavation of box tunnel
 - 185' to 200'

05/12/19

- Crew #1 Foreman- Inmar Cedillos Eastern Ave NW (North of 7000 Block Takoma Metro Station)
 - Backfill/ Temp Restoration
 - Excavation from 92+00 to 93+00 South of Piney Branch
 - Install conduit/Pour concrete
- Crew # 2 Foreman- Jose I Esperanza (Chungo) Takoma Ave & Albany
 - Backfill up to 112+50
 - Begin Full depth Asphalt base restoration
- Crew #3 Foreman – Jorge Diaz Fenton Street Downtown Silver Spring/Wayne Ave
 - Full Depth restoration
 - Begin excavating feeder 28 around MH 108A
- Crew #4 Foreman – Tim Meyers Fenton St. & MOCO College (7600)
 - Continue excavation 126+50 towards 126+75
 - Install conduit /Pour concrete
- Crew #5 Foreman – Luis Guardado Eastern Ave NW/Piney Branch
 - Begin excavation of 94+25 to 93+75
 - Hand excavation under several utilities
- Crew #6 Foreman- Jose A Esperanza Fenton/Silver Spring Ave
 - Begin excavation to 149+25 under several utilities
- Crew #7 Foreman Francisco Coello – Baltimore Ave
 - Certifying from MH 105A/B to 106A/B
- Crew #8- Meade Esteban Eastern Ave NW (6900 Block)
 - Install conduit 72+50 to 72+75
- Crew #9-Louden Fenton St./Philadelphia
 - Box Tunnel Completed