



Project: Takoma To Sligo Part 2

Install a total of four underground transmission feeders (69127,69128,69129,69130) from Takoma Park substation to Sligo substation and stubs on Colesville rd.

Client: EXELON/PEPCO

Look ahead schedule – Sligo to Takoma P2

Manhole Look ahead tentative delivery & installation schedule

Items require traffic control coordination

Dewberry

Various as built locations Coordination with Mike Lawson & Renee Thomas of Dewberry

05/12/19

- Crew #1 Foreman- Inmar Cedillos Eastern Ave NW (North of 7000 Block Takoma Metro Station)
 - Backfill/ Temp Restoration
 - Excavation from 92+75 to 93+00 South of Piney Branch
 - Install conduit/Pour concrete
- Crew # 2 Foreman- Jose I Esperanza (Chungo) Takoma Ave & Albany
 - Backfill up to 112+60
 - Begin Full depth Asphalt base restoration
 - Begin excavation from 112+60 to 113+00
- Crew #3 Foreman – Jorge Diaz Fenton Street Downtown Silver Spring/Wayne Ave
 - Rain Delayed Concrete pour to MH 108A
 - Install conduit to MH 108A and pour concrete
 - Full Depth restoration
- Crew #4 Foreman – Tim Meyers Fenton St. & MOCO College (7600)
 - Backfill up to 126+60
 - Continue excavation 126+60 towards 127+00
 - Install conduit /Pour concrete
- Crew #5 Foreman – Luis Guardado Eastern Ave NW/Piney Branch
 - Begin excavation of 94+30 to 94+00
 - Hand excavation under several utilities
- Crew #6 Foreman- Jose A Esperanza Fenton/Silver Spring Ave
 - Excavation to 149+50 under several utilities

- Rock Excavation
- Complete exit pit for Box tunnel under Philadelphia
- Crew #7 Foreman Francisco Coello – Baltimore Ave
 - Certifying from MH 105A/B to 106A/B
- Crew #8- Meade Tito Carroll Ave NW (100 Block)
 - Excavation, install conduit, concrete and backfill from 72+60 to 72+90
- Crew #9- Meade Rick Carroll Ave NW (100 Block)
 - Excavate Install conduit, backfill from 74+20 to 73+80
- Crew #10-Louden Fenton St./Philadelphia
 - Box Tunnel Completed-finish punch list demobilize

05/19/19

- Crew #1 Foreman- Inmar Cedillos Eastern Ave NW & North of Holly
 - Backfill & Temp Restoration
 - Mobilize to New Work location Eastern Ave Coordination with Paving
- Crew # 2 Foreman- Jose I Esperanza (Chungo) Takoma Ave & Albany
 - Excavation from 112+60 to 113+00
 - Install pipe
 - Pour concrete
- Crew #3 Foreman – Jorge Diaz Fenton Street & Wayne Ave
 - Excavation around 108A with 69128
 - Install conduit
 - Pour Concrete
- Crew #4 Foreman – Tim Meyers Fenton St. & New York (Montgomery College)
 - Backfill up to 127+00
 - permanent base asphalt restoration
- Crew #5 Foreman – Luis Guardado Eastern Ave NW/Piney Branch
 - Install conduit/concrete to 94+00
 - Backfill up to 94+00
- Crew #6 Foreman- Jose A Esperanza Fenton/Silver Spring Ave
 - Continue excavation to 149+50 under several utilities
 - Awaiting utility Clearances for Newly installed lines for CBG @ 900 Thayer
 - Rock excavation
- Crew #7 Foreman Francisco Coello - Piney Branch/Eastern / Albany and Fenton Montgomery College
 - Certifying from MH 105A/B to 106A/B
- Crew #8- Meade Tito Carroll Ave NW (100 Block)
 - Excavate 72+90 to 73+10
 - Awaiting Revision 7 box tunnel alignment
- Crew #9- Meade Rick Carroll Ave NW (100 Block)

- Excavate Install conduit, backfill from 73+80 to 73+40

05/26/19

- Crew #1 Foreman- Inmar Cedillos Eastern Ave NW (7000 Block)
 - Begin Excavation of Conduit stubs on Eastern Ave located at North of Tuckerman
- Crew #2 Foreman- Jose I Esperanza (Chungo) Takoma Ave & Albany
 - Begin Backfill up to 113+00
 - Full Depth Base Restoration
- Crew #3 Foreman – Jorge Diaz Fenton Street Downtown Silver Spring/Wayne Ave
 - Backfill feeder 28 around MH
 - Asphalt Restoration
- Crew #4 Foreman – Tim Meyers Fenton St. & New York (Montgomery College)
 - Excavation up to 127+55
 - Install conduit
- Crew #5 Foreman – Luis Guardado Eastern Ave NW/Piney Branch intersection
 - Begin further hand excavation from 94+00 to 93+50
- Crew #6 Foreman- Jose A Esperanza Fenton/Silver Spring Ave
 - Backfill up to 148+75
 - Permanent Asphalt base restoration
 - Excavation from 148+75 to 149+50
- Crew #7 Foreman Francisco Coello - Piney Branch/Eastern / Albany and Fenton Montgomery College
 - Certifying MH 105A/B to 106A/B
- Crew #8 Foreman- Meade Carroll Ave NW (200 Block)
 - Awaiting box tunnel approval

Crew #9 Foreman- Meade Rick Carroll Ave NW (100 Block)

- Awaiting Box tunnel Rev 7