

Key Words-Definitions

Excavation-Removal of roadway and the earth beneath to depths of 10'-20' deep.

Box Tunnel- An excavation method where a horizontal shaft is constructed under the surface

Backfill – The action of replacing the excavated earth with approved materials compacted to required densities

Conduit- The pipe package being installed to power the substations. The Substations then convert and distribute the power to the customers (public)

Temporary and Permanent Restoration- Temporary restoration is performed while work is still on going. This allows for roadways to be open when a section of work is complete a final Asphalt overlay will occur restoring the road to an excellent condition.

DATE – Week of 08/25/2019

6500 Block of Eastern Ave and Kansas Ave

- Excavation to continue within Kansas Ave

7600 Block Fenton & Takoma Ave (Montgomery College)

- Certification of conduits taking place near Manholes by the college
- Second feeder construction to begin mid-September

8400 Block of Fenton street at Bonifant

- Install conduit
- Pour concrete
- Backfill/Temporary Asphalt

8300 Block of Fenton St

- Install conduit
- Pour concrete

- Backfill/Temporary Asphalt

7900 Block Fenton 900 Gist Ave.

- Certification of conduits taking place

7000 Block Eastern Ave NW at Piney Branch

- Roadway restoration to continue

100 NW Carroll Ave

- Petroleum Impacted soils discovered at Maple. Delayed construction

200 Block of Carroll St. Maple St

- Petroleum Impacted soils discovered at Maple intersection of Carroll
- Crews will be utilizing extreme caution. Delayed construction

7200 Block of Takoma Ave

- Continue excavation of Feeder 29/30
- Install conduit
- Pour concrete
- Backfill

6600 Block of New Hampshire Ave

- Complete wood box excavation for Feeder 29/30
- Continue excavation for feeder 29/30

DATE – Week of 09/01/2019

6500 Block of Eastern Ave and Kansas

- Continue excavation within Kansas Ave

8400 Block of Fenton street at Bonifant

- Continue excavation
- Install conduit

8300 Block of Fenton St

- Continue excavation towards Easley St (Rock excavation)
- Install conduit

7600 Block Fenton & Takoma Ave (Montgomery College)

- Second feeder construction to continue beginning to mid-September
- Certification of Manholes by the college taking place

7000 Block Eastern Ave NW at Piney Branch

- Roadway restoration to begin

100 NW Carroll Ave

- Construction to begin
- Secure trench
- Install conduit
- Pour concrete

200 Block of Carroll St. Maple St

- Construction to begin
- Secure trench
- Begin excavation
- Install conduit

7200 Block of Takoma Ave

- Temporary Restoration
- Continue excavation

6600 Block of New Hampshire Ave

- Continue excavation for Feeder 29/30
- Install conduit

- Pour concrete
- Backfill/Temporary asphalt