

Key Words-Definitions

Excavation-Removal of roadway and the earth beneath to depths of 10'-20' deep.

Box Tunnel- An excavation method where a horizontal shaft is constructed under the surface

Backfill – The action of replacing the excavated earth with approved materials compacted to required densities

Conduit- The pipe package being installed to power the substations. The Substations then convert and distribute the power to the customers (public)

Temporary and Permanent Restoration- Temporary restoration is performed while work is still on going. This allows for roadways to be open to traffic. When a section of work is complete a final restoration will begin. In some cases, a concrete base will need to installed prior to the asphalt mill and overlay. This restoration takes longer to perform than the Mill and Overlay.

Asphalt overlay will occur restoring the road to an excellent condition.

DATE – Week of 02/02/2020

6400 Block of New Hampshire Ave

- Continue excavation
- Install conduit
- Pour concrete
- Backfill

200 Block of Cedar Street

- Continue excavation
- Install Conduit
- Pour concrete
- Begin Backfill

Baltimore Ave to Piney Branch

- Continue curb and sidewalk restoration

7600 Block Fenton & Takoma Ave (Montgomery College)

- Backfill/Temporary Restoration
- Continue excavation
- Install Conduit

7900 Block of Fenton Street near Gist Ave

- Crew to Mobilize
- Begin excavation for box tunnel under Sligo Ave

830 Block of Fenton Street and Wayne Ave

- Continue excavation
- Install conduit
- Pour concrete
- Backfill/Temporary Asphalt

Colesville Rd and Fenton Street

- Complete duct bank repair
- Certify Conduit
- Pour concrete
- Backfill/Temporary Restoration

DATE – Week of 02/09/2020

6400 Block of New Hampshire Ave

- Complete Backfill/Temporary Asphalt
- Continue excavation
- Install Conduit

200 Block of Cedar Street

- Complete Backfill/Temporary Asphalt
- Continue excavation

Eastern Ave NW and Whittier St NW

- Crew to Mobilize 02/10/2020
- Saw Cut
- Begin Excavation

7600 Block Fenton & Takoma Ave (Montgomery College)

- Pour concrete
- Backfill/Temporary Restoration

- Continue excavation

7800 Block of Fenton Street

- Continue excavation
- Install conduit
- Pour concrete
- Backfill/Temporary Asphalt

7900 Block of Fenton Street near Sligo Ave

- Continue box tunnel excavation under Sligo Ave

830 Block of Fenton Street and Wayne Ave

- Continue excavation