

Key Words-Definitions

Excavation-Removal of roadway and the earth beneath to depths of 10'-20' deep.

Box Tunnel- An excavation method where a horizontal shaft is constructed under the surface

Backfill – The action of replacing the excavated earth with approved materials compacted to required densities

Conduit- The pipe package being installed to power the substations. The Substations then convert and distribute the power to the customers (public)

Temporary and Permanent Restoration- Temporary restoration is performed while work is still on going. This allows for roadways to be open to traffic. When a section of work is complete, a final restoration will begin. In some cases, a concrete base will need to install prior to the asphalt mill and overlay. This restoration takes longer to perform than the Mill and Overlay.

Asphalt overlay will occur restoring the road to an excellent condition.

Construction expected to be completed end of August/early September

Mill/Overlay to start end of July/Beginning of August

DATE— Week of 8/3/20

Eastern Ave NW & Walnut St NW- Expected completion date end of August/Early September

- Pour concrete
- Backfill
- Temporary road restoration
- Continue excavation

Carroll St NW & Maple St NW- Expected completion date end of August/Early September

- Continue excavation
- Install conduit
- Pour concrete

8100 Block of Fenton St-Final Restoration to begin end of August or beginning of September

- Continue building box tunnel

8300 Block of Fenton St- Final Restoration to begin end of August or beginning of September

- Build box tunnel

7900 Fenton St.

- Continue curb/gutter restoration

DATE— Week of 8/10/20

6800 Eastern Ave NW - Expected completion date end of August/early September

- Continue excavation
- Install conduit
- Pour concrete

Carroll St NW & Maple St NW- Expected completion date end of August/early September

- Backfill
- Temporary road restoration
- Continue excavation

8100 Block of Fenton St- Final Restoration to begin end of August or beginning of September

- Continue building box tunnel

8300 Block of Fenton St- Final Restoration to begin end of August or beginning of September

- Pour concrete
- Backfill
- Temporary road restoration
- Continue excavation

7900 Fenton St.

- Continue curb/gutter restoration