

LAST UPDATED ON >>01/22/2021

Slig

Area of Construction	Intersecting Streets	Mill & Overlay	
		Start	End
8700 Block of Colesville Rd	Spring St and Fenton St	NA	NA
8500 Block of Fenton Street	Colesville Rd to Wayne	21-Feb	21-Feb
8400 Block of Fenton Street	Wayne Ave and Bonifant St	21-Feb	21-Feb
8300 Block of Fenton Street	Bonfiant St , Easley St and Thayer Ave	21-Feb	21-Feb
8200 Block of Fenton Street	Thayer Ave and Silver Spring Ave	21-Feb	21-Feb
8100 Block of Fenton Street	Silver Spring Ave and Sligo Ave	21-Feb	21-Feb
8000 Block of Fenton Street	Sligo Ave and Gist Ave	21-Feb	21-Feb
7900 Block of Fenton Street	Gist Ave and Burlington/Philadelphia Ave	21-Feb	21-Feb
7800 Block of Fenton Street	Burlington/Philadelphia Ave and King St	Complete	Complete
7700 Block of Fenton Street	King St and New York Ave	Complete	Complete
Montgomery College (7600 Takoma Ave)	New York Ave and Albany Ave	Complete	Complete
Belle Ziegler Park (7350 Takoma Ave)	Albany Ave and Buffalo Ave	Complete	Complete
7300 Block of Takoma Ave	Buffalo Ave and Baltimore Ave	Complete	Complete
7000 Block of Eastern Ave NW	Piney Branch Rd, Holly Ave and Cedar St NW	Complete	Complete
<b>Takoma Park Metro Station Area</b>			
200 block of Carroll St NW	Cedar St NW and Maple St NW	21-Feb	21-Mar
100 Block of Carroll St NW	Maple St NW and Eastern Ave NW	21-Feb	21-Mar
6800 Block of Eastern Ave NW	Carroll Ave NW, Laurel St and Walnut St	21-Feb	21-Mar
6700 Block of Eastern Ave NW	Walnut St and Whittier St NW	DDOT	DDOT
6600 Block of Eastern Ave NW	Whittier St NW and N. Capitol St NW	DDOT	DDOT
6500 Block of Eastern Ave NW	N. Capitol St NW and Kansas Ave NE	DDOT	DDOT
6400 Block of Eastern Ave NW	Kansas Ave NE and Tuckerman St NE	DDOT	DDOT
6300 Block of Eastern Ave NE	Tuckerman St Neand Sligo Mill Rd NE	DDOT	DDOT
6200 Block of Eastern Ave NE	Sligo Mill Rd NE and Eastern Ave NE	DDOT	DDOT
6300-6400 Block of N. Hampshire Ave	Eastern Ave NE and Sheridan St	Complete	Complete
6500 Block of N. Hampshire Ave	Sheridan St to Takoma Substation	Complete	Complete

Takoma

*Note: Dates are based on conceptual construction sequence. Actual timeframe may vary during construction. Schedule will be updated throughout the project*