

Key Words-Definitions

Excavation-Removal of roadway and the earth beneath to depths of 10'-20' deep.

Box Tunnel- An excavation method where a horizontal shaft is constructed under the surface

Backfill – The action of replacing the excavated earth with approved materials compacted to required densities

Conduit- The pipe package being installed to power the substations. The Substations then convert and distribute the power to the customers (public)

Temporary and Permanent Restoration- Temporary restoration is performed while work is still on going. This allows for roadways to be open to traffic. When a section of work is complete, a final restoration will begin. In some cases, a concrete base will need to install prior to the asphalt mill and overlay. This restoration takes longer to perform than the Mill and Overlay.

Asphalt overlay will occur restoring the road to an excellent condition.

DATE— Week of 2/22/21

Eastern Ave NW – Walnut to Laurel NW

- Backfill
- Temporary restoration

Fenton St – MLuis

- Final restoration postponed to 3/01/21 due to inclement weather

DATE— Week of 3/01/21

Fenton St - MLuis

- Final restoration mill and overlay to begin (weather permitting) at Colesville Rd to Wayne Ave