

EASTERN AVENUE, N.E. REHABILITATION

From Whittier Street, N.W. to New Hampshire, N.E.

Project Scope:

- Increase multi-modal safety and functionality with
 - New pavement and granite curbs;
 - New sidewalks
 - Addition of bicycle lanes and pavement markings;
 - Street lighting and signal upgrades
 - Reduce vehicular speeds with curb extensions and.



Project Status & Challenges:

- 90 % design has been completed.
- A new TO is being prepared to add scope for street light undergrounding
- Project was delayed to process previous T.O. due to OCP requirements and FMIS closing.



Upcoming Activities:

- Redesign to address Washington gas and DC water comments
- Revise driveway profiles to avoid conflicts
- Additional coordination with Stakeholders

Project Schedule:

Project Start Date	July 2016
Anticipated Completion of 100% Design	Spring 2020
Anticipated Start of Construction Phase	Fall 2020



Project Budget: TBD (Design & Construction)