cw & sons infrastructure

Project: Takoma To Sligo Part 2

Install a total of four underground transmission feeders (69127,69128,69129,69130) from Takoma Park substation to Sligo substation and stubs on Colesville rd.

Client: EXELON/PEPCO

Look ahead schedule – Sligo to Takoma P2

Manhole Look ahead tentative delivery & installation schedule

Items require traffic control coordination

Dewberry
Various as built locations

03/24/19

- Crew #1 Foreman- Inmar Cedillos Eastern Ave NW (7000 Block)
  - Continue ROCK Excavation to 87+25
  - Install conduit
  - Pour concrete to 87+25
- Crew #2 Foreman- Jose I Esperanza (Chungo) Takoma Ave South of Fenton
  - Pour concrete up to 110+00
  - Backfill
  - Begin Full depth Asphalt base restoration
- Crew #3 Foreman – Jorge Diaz Fenton Street Downtown Silver Spring/Wayne Ave
  - Complete Box tunnel
  - Excavate exit Pit on south side of Wayne Ave
  - Install conduit
- Crew #4 Foreman – Tim Meyers Fenton St. & MOCO College (7600)
  - Certify Conduit
  - Finish Full Depth Asphalt Restoration
  - Mobilize to Fenton/New York
- Crew #5 Foreman – Luis Guardado Eastern Ave NW/Piney Branch intersection
  - Backfill/Temp Asphalt
  - excavation of 16-way 95+50 to 94+75
  - Install conduit
  - Pour concrete

- Crew #6 Foreman – Carlos Ramero Fenton Street/Easley
    - Begin excavation at duct bank split 155+78 to 155+25
    - Install conduit to 155+25
- Crew #7 Foreman- Jose A Esperanza Fenton/Silver Spring Ave
    - Complete box tunnel under Silver spring ave
- Crew #8 Foreman- Meade Dreyer Eastern Ave NW (6800 Block)
    - Excavate 70+25 to 70+60
- Crew #9-Meade Rivera Carroll St. NW (250 Block)
    - Excavate 77+40 to 77+00
    - Install conduit
    - Pour concrete
    - Backfill/Temp Asphalt
- Crew #10-Meade Renghini Eastern Ave NW/Laurel Ave NW (6800 Block)
    - Install conduit 70+25 to 70+55
    - Pour concrete
    - Backfill/Temp Asphalt
- Crew #11-Louden Fenton St./Philadelphia
    - Continue excavation of box tunnel
- Crew #12- Ft. Myer Restoration Work Eastern Ave
    - Base Restoration of Eastern Ave from Walnut Ave to Kansas Ave

03/31/19

- Crew #1 Foreman- Inmar Cedillos Eastern Ave NW (7000 Block Takoma Metro Station)
    - Backfill/ Temp Asphalt
    - Begin rock excavation from 87+25 to 87+75
- Crew # 2 Foreman- Jose I Esperanza (Chungo) Takoma Ave/Fenton
    - Begin excavation from 110+00 to 110+50
- Crew #3 Foreman – Jorge Diaz Fenton Street Downtown Silver Spring/Wayne Ave
    - Pour concrete through box tunnel
    - Begin backfilling of entrance pit
    - Begin excavating feeder 69127/28 south of Wayne Ave
- Crew #4 Foreman – Tim Meyers Fenton St. & MOCO College (7600)
    - Begin excavation into New York Ave
- Crew #5 Foreman – Luis Guardado Eastern Ave NW/Piney Branch
    - Backfill from 95+50 to 94+75 into Piney branch intersection
    - Begin excavation from 94+75
- Crew #6 Foreman – Carlos Romero Fenton/Easley
    - Pour concrete around DB Join and under Water line

    - Begin backfilling Easly st
- Crew #7 Foreman- Jose A Esperanza Fenton/Silver Spring Ave
    - Pour concrete in box tunnel under Silver Spring Ave
    - Backfill tunnel pit south of Silver Spring
- Crew #8- Meade Dreyer Eastern Ave NW (6900 Block)
    - Excavate 70+60 to 70+00
- Crew #9-Meade Rivera Carroll St. NW (250 Block)
    - Excavate 77+00 to 76+70
    - Install conduit
    - Pour concrete
    - Backfill/Temp Asphalt
- Crew #10- Meade Renghini Eastern Ave NW (6900 Block)
    - Install conduit 70+55 to 70+95
    - Pour concrete
    - Backfill/Temp Asphalt
- Crew #11-Louden Fenton St./Philadelphia
    - Continue excavation of box tunnel
- Crew #12- Ft. Myer Restoration Work Eastern Ave
    - Base Restoration of Eastern Ave from Kansas Ave to 4th ave

04/07/19

- Crew #1 Foreman- Inmar Cedillos Eastern Ave NW (7000 Block Takoma Metro Station)
    - Finish Backfill/Temp Asphalt
    - Continue rock excavation 87+25 to 87+75
- Crew # 2 Foreman- Jose I Esperanza (Chungo) Takoma Ave South of Fenton Street
    - Backfill
    - Full Depth base Asphalt to 110+50
    - Begin excavation 110+50 to 111+25
    - Pipe Installation
- Crew #3 Foreman – Jorge Diaz Fenton Street Down Town Silver Spring (Wayne Ave)
    - Continue excavating feeder 69127/28 south of Wayne Ave towards 159+86
    - Install Pipe
- Crew #4 Foreman – Tim Meyers Fenton St. & MOCO College (7600)
    - Install conduit into half the New York intersection
    - Pour concrete
    - Begin Backfill
- Crew #5 Foreman – Luis Guardado Eastern Ave NW/Piney Branch
    - Continue excavation from 94+75 to 94+50

- Crew #6 Foreman – Carlos Romero Fenton Street/Easley
    - Finish Backfill around water line
    - Begin excavation to 155+50
- Crew #7 Foreman- Jose A Esperanza Fenton/Silver Spring Ave
    - Begin excavation from 147+75 to 148+50 towards Thayer Ave
- Crew #8 Foreman- Meade Dreyer Eastern Ave. NW (6800-6900 Block)
    - Excavate 71+00 to 71+40
- Crew #9 Foreman- Meade Rivera Carroll St. NW (230-250 Block)
    - Excavate 76+70 to 76+40
    - Install conduit
    - Pour concrete
    - Backfill/Temp Asphalt
- Crew #10 Foreman-Meade Renghini Eastern Ave NW (6900 Block)
    - Install conduit 70+95 to 70+25
    - Pour concrete
    - Backfill/Temp Asphalt
- Crew #11-Louden Fenton/Philadelphia
    - Continue excavation of box tunnel
- Crew #12- Ft. Myer Restoration Work Eastern Ave
    - Base Restoration of Eastern Ave from 4th Ave to New Hampshire Ave