Key Words-Definitions

Excavation-Removal of roadway and the earth beneath to depths of 10'-20' deep.

Box Tunnel- An excavation method where a horizontal shaft is constructed under the surface

Backfill – The action of replacing the excavated earth with approved materials compacted to required densities

Conduit- The pipe package being installed to power the substations. The Substations then convert and distribute the power to the customers (public)

Temporary and Permanent Restoration- Temporary restoration is performed while work is still on going. This allows for roadways to be open to traffic. When a section of work is complete a final restoration will begin. In some cases, a concrete base will need to installed prior to the asphalt mill and overlay. This restoration takes longer to perform than the Mill and Overlay. Asphalt overlay will occur restoring the road to an excellent condition.

DATE – Week of 11/10/2019

6600 Block of New Hampshire Ave

- Pour concrete and Backfill/Temporary Restoration
- Continue excavation

6400 Block of Eastern Ave and Tuckerman

- Backfill/Temporary Restoration
- Continue excavation

6500 Block of Eastern Ave and Kansas Ave

- Continue excavation within Kansas Ave

200 Block of Cedar Street

- CW & Sons to mobilize crew 11/12/2019
- Begin excavation

*****Intersection of Piney Branch and Eastern Ave*****

- Fort Myers to complete mill and overlay by 11/15/2019
  Weather Permitting

7600 Block Fenton & Takoma Ave (Montgomery College) Work expected to last approximately 4-5 months

- Complete Backfill/Temporary Restoration
- Continue excavation of second feeder
- Bike trail detour to continue

7900 Block of Fenton Street

- Complete Backfill/Temporary Restoration
- Continue excavation

830 Block of Fenton Street and Wayne Ave

- Continue excavation
- Pour concrete
- Backfill/Temporary Restoration

DATE – Week of 11/17/2019

6600 Block of New Hampshire Ave

- Continue excavation
- Install conduit
- Pour concrete

6400 Block of Eastern Ave and Tuckerman

- Continue excavation
- Install conduit
- Pour concrete

6500 Block of Eastern Ave and Kansas Ave

- Continue excavation within Kansas Ave

200 Block of Cedar Street

- Continue excavation
- Install conduit
- Pour concrete

7600 Block Fenton & Takoma Ave (Montgomery College) Work is expected to last approximately 4-5 months

- Install conduit
- Pour concrete
- Backfill/Temporary Restoration
- Bike trail detour to continue

7900 Block of Fenton Street near Philadelphia

- Continue excavation
- Install conduit
- Pour concrete

830 Block of Fenton Street and Wayne Ave

- Begin box tunnel under Wayne Ave